

ID	Task Name	Duration	Start	Finish	07 Apr '14			14 Apr '14			21 Apr '14			28 Apr '14			05 May '14			12 May '14							
					S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M
1	<Access control Reader Replacement	29 days?	Tue 08/04/14	Fri 16/05/14																							
2	City Campus	29 days?	Tue 08/04/14	Fri 16/05/14																							
3	Cantor	3 days	Tue 08/04/14	Thu 10/04/14																							
4	Arundel & Arundle Gate Court	1 day	Fri 11/04/14	Fri 11/04/14																							
5	Church House	1 day	Fri 11/04/14	Fri 11/04/14																							
6	Science Park	1 day	Mon 14/04/14	Mon 14/04/14																							
7	Harmer	4 days	Mon 14/04/14	Thu 17/04/14																							
8	Owen	2 days	Fri 18/04/14	Mon 21/04/14																							
9	Adsetts	4 days	Tue 22/04/14	Fri 25/04/14																							
10	Oneleven	1 day	Mon 28/04/14	Mon 28/04/14																							
11	Sheaf	2 days	Mon 28/04/14	Tue 29/04/14																							
12	Howard	2 days	Wed 30/04/14	Thu 01/05/14																							
13	Aspect Court	1 day	Fri 02/05/14	Fri 02/05/14																							
14	Stoddart	4 days	Tue 06/05/14	Fri 09/05/14																							
15	Surrey	4 days	Mon 12/05/14	Thu 15/05/14																							
16	Workstation	1 day	Fri 16/05/14	Fri 16/05/14																							
17	Norfolk TBA																										
18	Lifts in City TBA																										
19	Collegiate Campus	17 days	Thu 10/04/14	Fri 02/05/14																							
20	Chestnut and Willow	1 day	Thu 10/04/14	Thu 10/04/14																							
21	CLC	2 days	Thu 10/04/14	Fri 11/04/14																							
22	Mercury House	1 day	Mon 14/04/14	Mon 14/04/14																							
23	Mews	1 day	Mon 14/04/14	Mon 14/04/14																							
24	Montgomery House	1 day	Tue 15/04/14	Tue 15/04/14																							
25	Mundella House	1 day	Tue 15/04/14	Tue 15/04/14																							
26	Oak Lodge	1 day	Tue 15/04/14	Tue 15/04/14																							
27	Parkholme	1 day	Wed 16/04/14	Wed 16/04/14																							
28	Southbourne	3 days	Wed 16/04/14	Fri 18/04/14																							
29	Main Hall	4 days	Mon 21/04/14	Thu 24/04/14																							
30	Coll Hall	2 days	Thu 24/04/14	Fri 25/04/14																							
31	Robert Winstone Building	2 days	Wed 30/04/14	Thu 01/05/14																							
32	Woodville	1 day	Fri 02/05/14	Fri 02/05/14																							
33	Hallamshire Business Park	2 days	Mon 28/04/14	Tue 29/04/14																							

Project: Project1 Date: Tue 08/04/14	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			